

**EVALUATION OF GRIT-IMPREGNATED,
EPOXY COATED
PRESTRESSING STRAND
on
SOUTH SLOUGH (CHARLESTON)
BRIDGE
Bridge No. 1940G**

Construction Report

Experimental Features Project OR 89-06

by

James S. Rusnak
Research Specialist

**OREGON STATE HIGHWAY DIVISION
Materials and Research Section
Salem, Oregon 97310**

prepared for

**FEDERAL HIGHWAY ADMINISTRATION
Washington D.C. 20590**

December 1991

ABSTRACT

Construction of the South Slough (Charleston) Bridge was completed in March of 1991. The structure was constructed with prestressed concrete beams using grit-impregnated, epoxy coated prestressing strands. While epoxy coated reinforcing steel has been used successfully to combat corrosion for several years, epoxy coating for prestressing strands is a relatively new application. The use of epoxy coated strands did not cause any significant construction problems. The strands and concrete mix were bonded well. The bonding characteristics of the grit-impregnated epoxy prestressed strands to the concrete will be monitored for two years, until March 1993, to detect any loss in bonding.

ACKNOWLEDGEMENTS

Thanks go to project manager Frank Morrison and his crew for their active role in providing inspections during the construction of the structure and for agreeing to continue monitoring the beam for the duration of this study. Also, thanks go to Jim Ezzell, Structural Inspector of the Oregon State Highway Division, for his role during the fabrication of the beam.

DISCLAIMER

This document is disseminated under the sponsorship of the Oregon State Highway Division and the United States Department of Transportation in the interest of information exchange. The State of Oregon and the United States Government assume no liability for its contents or use thereof.

The contents of this report reflect the views of the author, who is responsible for the facts and the accuracy of the data presented herein. The contents do not necessarily reflect the official policies of the Oregon State Highway Division or the United States Department of Transportation.

The State of Oregon and the United States Government do not endorse products or manufacturers. Trademarks or manufacturers' names appear herein only because they are considered essential to the object of this document.

This report does not constitute a standard, specification or regulation.

TABLE OF CONTENTS

	<u>PAGE</u>
1.0 INTRODUCTION	1
2.0 BRIDGE DESCRIPTION	2
3.0 FABRICATION OF BEAM	3
4.0 CONSTRUCTION	6
5.0 COST COMPARISON	7
6.0 CONCLUSIONS AND RECOMMENDATIONS	8
7.0 REFERENCES	9
APPENDICES	
APPENDIX A: STRAND MEASUREMENTS	
APPENDIX B: CAMBER MEASUREMENTS	
APPENDIX C: BRIDGE CONSTRUCTION PLANS	

LIST OF FIGURES

	<u>PAGE</u>
FIGURE 2.0 Project Location	2
FIGURE 3.0 Strand Fastened to Tension Puller	3
FIGURE 3.1 Reference Clamps	5

1.0 INTRODUCTION

Oregon's coastal bridges are subject to a severe corrosive environment because of the salt in the marine air. A significant number of coastal bridges are succumbing to the effects of this harsh environment and will be in need of replacement over the next several years. Prestressed concrete bridges will most likely be chosen to replace these deteriorating structures. Corrosive agents can attack the steel reinforcement contained in prestressed concrete, causing tensile stresses which fracture the concrete. Coating the reinforcing steel with epoxy encases and protects the steel from these corrosive agents. While epoxy coated reinforcing steel has been used successfully to combat corrosion for several years, epoxy coating for prestressing strand is a relatively new application.

This construction report provides information on the fabrication and placement of girder number 1-1 of the South Slough (Charleston) Bridge. Girder 1-1 is a Bulb I prestressed beam made with grit impregnated epoxy coated prestressing strands. This is the second structure of its kind to be built in Oregon. The first structure was the Hubbard Creek Bridge, built in 1985.¹

There are three primary tasks for this experimental features project. The tasks are to: 1) inspect the epoxy coated prestressing strands at the manufacturing yard, 2) inspect the beam's performance after stressing and casting, and 3) monitor the in-place beam for a two-year period, until March 1993.

The grit-impregnated epoxy coated prestressing strand will be monitored for creep, change in camber, and cracking. These characteristics are considered as proof of proper bonding of the prestressed strands to the concrete.

2.0 BRIDGE DESCRIPTION

The South Slough Structure (Bridge No. 1940 G) is located on the Cape Arago Highway (Highway 240) in Coos County. The structure is a coastal bridge subject to a corrosive environment, and it is shown in the vicinity map in Figure 2.0.

The structure is approximately 1192 feet long from the centers of the abutments. The structure has bascule spans near the center to allow ocean vessels passage into the slough. Bridge design drawings showing these spans are included in Appendix C.




Figure 2.0 Project Location

3.0 FABRICATION OF BEAM

Concrete Technology Corporation of Tacoma, Washington, fabricated the beam (97.3 feet long) using FLO-BOND, a 0.5 inch in diameter, 7-wire, epoxy coated, grit-impregnated strand (each has an ultimate tensile stress of 275 ksi). The strand was manufactured and supplied by Florida Wire & Iron.

The strand was hand-pulled from the coil, fed to the tension pullers, and secured (see figure 3.0). A total of 36 strands were placed, 18 were harped, and the other 18 were straight. The strands were tensioned using four 200-ton rams. An initial pull was made to even the tension on the strands. A second pull tensioned the strands to 103,000 psi. A third pull tensioned each




Figure 3.0 Strand Fastened to Tension Puller

strand to 206,000 psi, which is 75% of the strands' 275,000 psi ultimate strength. Total elongation of each strand after the third pull was 22.4 inches.

Inspection of the epoxy coating after the strand was placed and stressed revealed scrapes near the bridles and tie downs. These areas, along with other visible holidays, were patched with a dark blue 3M, epoxy patching paint, provided by Florida Wire & Iron.

The concrete mix used for this beam was batched on site, approximately 50 yards away from the pour. Using a mix design developed by Concrete Technology Corporation (OSHD Lab No. 89-15161), a 5.5 inch slump and a 2.1% air content were obtained. The air temperature during mixing was 40°F and the mix temperature was 62°F. After the concrete pour was completed, the beam was covered and steam cured according to OSHD specifications.

After twelve hours of cure, the first cylinder break was made. The resulting 4,500 psi break did not meet the OSHD 5,500 psi specification requirement. The beam was allowed to cure an additional 2.5 hours; then a second test break resulted in a passing test of 6,210 psi.

Detensioning was performed in three steps. First, the load was reduced to 172,000 psi and held there for ten minutes. Then, the load was reduced to 103,000 psi (same as the second tension force). At this load, the strands were cut and removed from the holders.

After the strands were cut, two reference clamps were mounted, one on a top strand and one on a bottom strand (see Figure 3.1). From these reference points, initial strand measurements were taken. While in storage at the plant, the first set of reference points were damaged. They were replaced and a new set of readings were taken. Both sets of readings can be found in Appendix A.

After fabrication and prior to shipping, all of the beams were sealed with "Hydrozo Silane 40" a penetrating, breathable water repellent sealer, supplied by Hydrozo, Inc. of Lincoln, Nebraska.



Figure 3.1 Reference Clamps

4.0 CONSTRUCTION

General Construction Company and their subcontractor (3 A Construction Company) set span 1, girder 1-1, on May 31, 1990. A two pick point rigging sling was used to pick the girder from the haul vehicle. The girder was set on elastomeric bearing pads placed on top of prepoured grout pads. An inspection vault was built to allow for further strand measurements.

Inspection of the test girder, prior to setting, found it to be free of any cracks or defects, however, the top exposed strand was not long enough to reach through the end wall of the inspection vault. To allow for future measurements of the strand, a six inch PVC block-out was installed through the end wall. The extruding strands were first measured on July 17, 1990, before the deck was poured. These readings were made from the girder to the end of the strands, because the second set of reference clamps were rusting. They are listed in Appendix A.

Girder 1-1 was not field profiled since the typical deck section allowed for a 7.75 inch thick deck with adjusting grades for differing camber. A profile was run underneath the girder after the bridge was finished. These values will be used for comparison during the remaining part of the study and are listed in Appendix B.

Bridge construction was completed and opened to traffic in March, 1991.

5.0 COST COMPARISON

The epoxy coated strand, "Flo-Bond," is only available from Florida Wire and Cable Company. The epoxy coated strand costs approximately \$0.49/linear foot, compared to \$0.18/linear foot for the same strand uncoated. The costs are for materials only and shipping costs are not included in these prices.

6.0 CONCLUSIONS AND RECOMMENDATIONS

CONCLUSIONS

The use of epoxy coated strands caused no significant construction or casting problems. All of the information obtained up to and including the final construction inspection, supports the conclusion that coating of the prestressed strand does not cause any short term bonding difficulties. Monitoring will continue until March 1993.

The material cost for the epoxy coated strand is significantly higher than that of the uncoated strand.

RECOMMENDATIONS

Clamps used for this study proved to be easily damaged, knocked off, and corrosive; therefore, a more reliable strand measuring system should be used on future studies.

7.0 REFERENCES

1. Petrak, Allison and Brooks, W. Eric; "Evaluation of Bond-Controlled Epoxy-Coated Prestressing Strand on Hubbard Creek Bridge."

APPENDIX A
STRAND MEASUREMENTS

APPENDIX A
STRAND MEASUREMENTS

Initial Strand Readings in feet - taken when forms were removed on 2/15/90 at 8:30 AM.

<u>Top</u>	<u>Bottom</u>
.517	.569
.518	.570
.518	.568
.519	.569
AVG. .518	.569

Strand Readings while beam stored at the yard.

2/16/90 at 8:00 AM 36°F Air Temperature		2/16/90 at 12:00 Noon 40°F Air Temperature		2/19/90 at 9:00 AM 29°F Air Temperature	
<u>Top</u>	<u>Bottom</u>	<u>Top</u>	<u>Bottom</u>	<u>Top</u>	<u>Bottom</u>
.513	.571	.516	.568	.512	.566
.513	.571	.515	.569	.515	.569
.514	.575	.516	.569	.514	.569
.513	.568	.516	.568	.511	.570
.513	.571	.515	.568	.513	.569
AVG. .513	.571	.516	.568	.513	.569

2/20/90 at 9:00 AM
42°F Air Temperature

<u>Top</u>	<u>Bottom</u>
.512	.567
.513	.568
.513	.569
.512	.569
.513	.567
AVG. .513	.568

NOTE: The reference points had to be reset. The first set of reference points were damaged while in storage at the plant. Jim Ezzell replaced the reference points and made a new set of readings. These readings will be used for comparing future readings.

03/02/90 at 9:30 AM
50° F Air Temperature

<u>Top</u>	<u>Bottom</u>
.578	.509
.578	.509
.576	.508
.579	.510
.579	.510
AVG. .578	.509

03/06/90 at 10:00 AM
50° F Air Temperature

<u>Top</u>	<u>Bottom</u>
.577	.513
.577	.513
.577	.513
.578	.513
.578	.513
AVG. .577	.513

Beam shipping Date: May 30, 1990 top: = .577
bottom: = .512

Measurements taken of the strands with the beam in place on structure: Note that the whole length of the strand was measured rather than from the reference point because the second set of reference clamps are rusting.

7/17/91

top: 0.84 foot
bottom: 1.51 foot

APPENDIX B
CAMBER MEASUREMENTS

APPENDIX B

CAMBER MEASUREMENTS

At Release (2/15/90) = 1 9/16 inch

After moved to storage (2/26/90) = 1 13/16 inch

Before shipping (5/30/90) = 2 11/32 inch

In-place on structure. (6/28/91)

Readings were taken from the bottom of the beam and are as follows.

<u>Centerline Stationing</u>	<u>Camber (in feet)</u>
0+00	Started at the west end over the pile cap
0+10	11.93
0+20	11.63
0+30	11.34
0+40	11.08
0+50	10.78
0+66	10.48
0+70	10.17
0+80	9.84
0+90	9.53
0+95	9.36

APPENDIX C
BRIDGE CONSTRUCTION PLANS

